



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/15/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Superior
REPORT NO.	41	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 58 OF 240 CALENDAR DAYS
DAY 58 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 10:00 am and 2:30 to 4:30 pm

WEATHER: Cloudy, 41°F - 70°F

VISITORS ON SITE: Vinyard, weekly meeting see minutes

WORK DESCRIPTION: RMCI crews poured the sill wall on the south side of the channel from 24+50 to 27+48. Guzman processing the material in the bottom of the channel from the water that flooded the channel last night. They also continue to remove channel lining and have trucks hauling off the rubble. PRS placing rebar mats working from 24+50 to 22+00. Superior placed 120 CY of shotcrete tying into the existing channel at the California Bridge.



Guzman turning over the mud in the bottom of the channel. RMCI placing RCP on the right of the picture.



Superior tying into the existing channel.