



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

<b>REPORT DATE</b>	3/16/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Guzman, Advantage, PRS, Superior, Cartesian
<b>REPORT NO.</b>	42	<b>PROJECT MANAGER</b>	Jim Spinello
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

**DAY 59 OF 240 CALENDAR DAYS**  
**DAY 59 OF 120 CALENDAR DAYS BID LOT NO. 2**

**CONTRACTOR WORK HOURS:** 7:30 am- 4:30 pm  
**WEATHER:** 44°F - 76°F

**HOURS OBSERVED:** 7:30 a.m. to 12:00 noon  
**VISITORS ON SITE:** Vinyard, PNM, Kurt W., David Silva COA

**WORK DESCRIPTION:** RMCI crews are placing the top form for channel 24+50 to 22+00. Also placing 24" PVC west out of MH 13+20 for water harvesting. Guzman continues to work the bottom of the channel to dry the material flooded Monday evening by waters from the fire hydrant. Crews also continue to remove channel lining from under the bridge. PRS on site ½ day placing rebar to the bridge at San Pedro. Superior placed 120 CY from 24+50 (tying into the previous placed) working west.



Looking west towards San Pedro viewing the sill wall on the south side of the channel and Superior in the background placing shotcrete.



RMCI placing 24" PVC at Station 12+80