



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	3/17/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Cartesian
REPORT NO.	43	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 60 OF 240 CALENDAR DAYS

DAY 60 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:00 am and 1:00 to 1:30pm

WEATHER: Windy 47°F - 79°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI crews are placing the top form for channel 24+50 to 22+00 Rt. Also placing 24" PVC west out of MH 13+20. Guzman cutting and filling channel from 19+00 to 16+00 forming rough grade. Vinyard onsite for densities. Guzman also continues to remove channel and channel lining from under the bridge. PRS ½ day (pm) tying mats as channel widens east of the San Pedro Bridge.



PRS placing rebar, RMCI placing top forms



RMCI placing the 24" PVC at about Sta. 12+50