



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/18/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Cartesian, Superior
REPORT NO.	44	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 61 OF 240 CALENDAR DAYS

DAY 61 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:00 am and 1:00 to 2:00 pm

WEATHER: 44°F - 76°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI crews are placing the top form for channel 24+50 to 22+00 Rt. and started on the Lt. Also placing 24" PVC west out of MH 13+20. RMCI poured 155 LF of sill wall with 4.5 CYs of concrete in the late pm. Guzman cutting and filling channel from 19+00 to 16+00 forming rough grade. Guzman also continues to remove channel and channel lining from under the bridge. PRS ½ day (pm) tying mats as channel widens east of the San Pedro Bridge. Superior on site placing 120 Cy.



RMCI placing forms for sill wall poured in the pm.