



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/21/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Cartesian, Superior, All American
REPORT NO.	45	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 64 OF 240 CALENDAR DAYS
DAY 64 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Cloudy Windy 42°F - 74°F

HOURS OBSERVED: 8:00 to 10:00 am and 2:00 to 3:00 pm
VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI placing top forms on channel 22+00 to San Pedro Bridge, the rest of the crew began excavation for cattle guard at 15+80. They removed, processed and replaced the subgrade. Guzman is working rough grade through 14+00. They began filling in the bottom rolling with loaded scraper. PRS on site tying in fillet areas east of the bridge east of San Pedro. (Where the channel widens and PRS has hand work to perform) Superior placed 60 CY of shotcrete and shut down by noon due to high winds. All American placed MH base at 10+30



RMCI crews placing top forms, PRS placing rebar and Guzman removing channel lining under the bridge.



RMCI digging out material for cattle guard.
Crews processed the dirt for 1' subgrade prep.