



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/22/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Cartesian, Superior
REPORT NO.	46	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 65 OF 240 CALENDAR DAYS
DAY 65 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm
WEATHER: Cloudy Windy 32°F - 57°F

HOURS OBSERVED: 9:00 to 11:00 am and 12:30 to 3:30 pm
VISITORS ON SITE: Vinyard, and Weekly progress meeting

WORK DESCRIPTION: RMCI continues to form channel and sill wall, placed 24" pipe for water harvesting, poured bottom slab on the cattle guard and formed remaining sill wall on the south side of the channel. Guzman continues to work cut and fills to rough grade channel west of San Pedro. PRS working partial days, placed rebar for slab on the cattle guard. Superior placed 60 Cy and shut down early due to high winds.



Guzman continues to work rough grade west of San Pedro.