



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/23/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, PRS, Cartesian, Superior
REPORT NO.	47	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 66 OF 240 CALENDAR DAYS
DAY 66 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 10:30 am and 1:00 to 2:30 pm

WEATHER: Clear 37°F - 65°F

VISITORS ON SITE: Vinyard, Gas Co. of NM, Victor Vallejos Neighbor

WORK DESCRIPTION: RMCI poured sill wall at 11:00, placed 24" pipe for water harvesting down to Sta. 7+00, formed walls on the cattle guard. Guzman continues to work cut and fills to rough grade channel west of San Pedro. PRS working partial days, placed rebar for walls on the cattle guard. All American placed barrels on MH 10+30. They also poured MH bases at Sta.8+20 and 7+00. Vinyard checked densities and concrete. RMCI preparing subgrade for MH base Sta 13+20. Superior placed 83 cy of shotcrete.



PRS placing rebar at cattle guard.



Rough grade for the Water Quality Structure.