



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/24/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, Superior
REPORT NO.	48	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 67 OF 240 CALENDAR DAYS
DAY 67 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 10:30 am and 1:30 to 3:00 pm

WEATHER: Clear 35°F - 68°F

VISITORS ON SITE: Vinyard, PNM Mike Marquez

WORK DESCRIPTION: RMCI poured the walls on the cattleguard at 2:30 and worked the subgrade on the water quality structure. They are removing the forms from the sill wall and rubbing surface. Guzman continues to work rough grade and should have under the bridge and down to 15+80 completed tomorrow. Superior on site placing 36 CY of shotcrete. All American poured the 8' manhole base at 13+20.



RMCI forming and preparing to pour the walls on the cattle guard.

