



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/29/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, PRS
REPORT NO.	51	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 72 OF 240 CALENDAR DAYS

DAY 72 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:00 am and 1:00 to 4:30 pm

WEATHER: Clear 43°F - 70°F

VISITORS ON SITE: Vinyard, weekly progress meeting

WORK DESCRIPTION: RMCI forming headwall east of the San Pedro Bridge at ABCWUA line. They are setting top forms for channel and tying into the bridge. They are also backfilling and cleaning up around MHs. Another crew placing pipe penetration at 19+50 Rt Guzman is hauling material off site and to the top end of the project. PRS placing mats and tying rebar to Sta 17+50. No shotcrete today.



Headwall for ABCWUA line



RMCI Pipe Penetration – Sonatube
PRS laying out rebar
RMCI Placing top forms
Guzman working grade