



## Daily Report

### HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	3/30/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, PRS
REPORT NO.	52	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 73 OF 240 CALENDAR DAYS**  
**DAY 73 OF 120 CALENDAR DAYS BID LOT NO. 2**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 10:00 am and 11:30 to 12:30

WEATHER: Clear 41°F - 67°F

VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI placing lines out of 8' dia MH 13+20. They have pipe penetration 19+50 ready for rebar, they may pour on Friday. Guzman continues to rough grade channel 11+00 to 15+00. PRS continues placing mats in channel west of San Pedro and is working to get ahead again of the shotcrete. No shotcrete today.



RMCI drilling for 6" PVC penetration at 8' Dia manhole



Guzman Cutting rough grade 15+00 to 11+00