



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

<b>REPORT DATE</b>	3/31/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Guzman, Advantage, Cartesian, PRS
<b>REPORT NO.</b>	53	<b>PROJECT MANAGER</b>	Jim Spinello
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

**DAY 74 OF 240 CALENDAR DAYS**  
**DAY 74 OF 120 CALENDAR DAYS BID LOT NO. 2**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10:00 am and 1:00 to 2:00 pm

WEATHER: Clear 41°F - 70°F

VISITORS ON SITE: Vinyard

**WORK DESCRIPTION:** RMCI began working on the pipe penetration 19+25 Lt, has crews working on top forms on both sides of the bridge and is completing work on the 8' MH Sta. 13+20. Guzman continues to rough grade and remove excess material below 15+00, hauling some up to the south side of channel east of San Pedro. PRS worked ½ day tying rebar west of San Pedro. No Shotcrete today.



RMCI and Guzman fixed grade on outside slope of ramp.



RMCI began working on 18" RCP Pipe Penetration