



## **Daily Report**

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/1/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage,
			Cartesian, PRS
REPORT NO.	54	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

## DAY 75 OF 240 CALENDAR DAYS DAY 75 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm HOURS OBSERVED: 11:00 am to 2:30 pm

**WEATHER**: Clear 45\*F - 83\*F **VISITORS ON SITE**: Vinyard

WORK DESCRIPTION: RMCI continues to place pipe penetrations at 19+50 Lt and Rt and will pour on Monday. Crews fine grading the water quality structure and placing forms. Guzman working rough grade stopped at noon for ½ day. PRS also worked ½ day. No shotcrete today.



RMCI preparing pipe penetrations at Sta. 19+50 Lt and Rt.