



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	4/4/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, PRS
REPORT NO.	55	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 78 OF 240 CALENDAR DAYS
DAY 78 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 am to 10:00 am and 1:00 to 2:00 pm

WEATHER: Clear 38°F - 63°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI fine grading at the Water Quality Structure and placing forms. Also placed concrete at both pipe penetrations at 19+50 Rt and Lt. RMCI will be adding 12" DI to the penetrations already placed at 22+88 and 26+79. Guzman working rough grade between the cattlequard and the water quality structure. RMCI crews helping with hand work. PRS on site all day completing most of the rebar under the San Pedro Bridge and finishing the width east of the bridge and a section from 19+00 to 17+00. No shotcrete today. Superior is scheduled to start again tomorrow. Contractor had someone come in over the weekend to keep subgrade wet.



Ready to pour pipe penetration at 19+50 Lt at 1:30 pm



Iron workers placing mats west of the pipe penetrations and under the bridge at San Pedro.