



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/6/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, PRS
REPORT NO.	57	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 80 OF 240 CALENDAR DAYS
DAY 80 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:00 am to 9:00 am and 1:00 to 3:00 pm

WEATHER: Clear 46°F - 73°F

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI continuing to thorocoat the sill wall, working fine grade up to the water quality structure and placing top forms. RMCI also making saw cut at the BOP. Guzman continues to remove excess material from site with truck availability being on and off. They are also working rough grade to the BOP. PRS on site placing mats over the pipe penetrations and continued to work from 17+00 to the west. No shotcrete today. Contractor has full time water truck driver who keeps the entire site wet.



PRS tying the rebar mats together from under the San Pedro Bridge, over the penetrations and with the continuous channel rebar.



Under the San Pedro Bridge –
Plastazote Expansion material placed
and plastic hung to protect pilasters for
easier clean up