



Daily Report

HAHN ARROYO PROJECT – PHASE 1 – 2011

REPORT DATE	4/7/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, PRS, Superior
REPORT NO.	58	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 81 OF 240 CALENDAR DAYS

DAY 81 OF 120 CALENDAR DAYS BID LOT NO. 2

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 11:30 am and 12:30 to 2:30 pm

WEATHER: Clear 46°F - 73°F

VISITORS ON SITE: Vinyard, Kurt W. and Jerry Lovato

WORK DESCRIPTION: AM – RMCI Continues to work fine grade and set top forms. Guzman removing excess material and working rough grade. PRS placing rebar to Sta. 17+00 Superior placing shotcrete under the San Pedro Bridge. PM – storm water coming down channel damaged fresh shotcrete under bridge. Contractor removing shotcrete under bridge.



Storm waters still running at 12:30 pm



Contractor removing shotcrete that was damaged by storm waters.