



# Daily Report

## HAHN ARROYO PROJECT – PHASE 1 – 2011

<b>REPORT DATE</b>	4/8/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Guzman, Advantage, Cartesian
<b>REPORT NO.</b>	59	<b>PROJECT MANAGER</b>	Jim Spinello
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

**DAY 82 OF 240 CALENDAR DAYS**  
**DAY 82 OF 120 CALENDAR DAYS BID LOT NO. 2**

**CONTRACTOR WORK HOURS:** 7:30 am- 4:30 pm

**HOURS OBSERVED:** 9:30 to 10:30 am and 12:00 to 1:00 pm

**WEATHER:** Clear 47°F - 70°F

**VISITORS ON SITE:** Vinyard

**WORK DESCRIPTION:** RMCI and Guzman working on subgrade conditions from storm waters yesterday. Crews still removing damaged shotcrete from under the bridge. Guzman working subgrade in the bottom of the channel and hauled off the last load of collected debris. This makes 6 total loads and 1 load this pay period. Superior plans to work tomorrow (Saturday) during the day. Saturday night work has been cancelled until further notice.



Guzman loading one truck of debris from the site. This should be the last of those removals.



Processing the subgrade in the bottom of the channel and restoring the toe of the slope due to storm waters yesterday.