



## Daily Report

### HAHN ARROYO PROJECT - PHASE 1 - 2011

<b>REPORT DATE</b>	4/9/11 and 4/11/11	<b>PRIME CONTRACTOR</b>	RMCI
<b>COA PROJ. NO.</b>	527481	<b>SUB-CONTRACTORS</b>	Guzman, Advantage, Cartesian, PRS, Superior
<b>REPORT NO.</b>	60	<b>PROJECT MANAGER</b>	Jim Spinello
<b>AMAFCA PROJ. NO.</b>	400 154001	<b>OTHER INSPECTOR(S)</b>	Rhonda Hice

**DAY 85 OF 240 CALENDAR DAYS**  
**DAY 85 OF 120 CALENDAR DAYS BID LOT NO. 2**

**CONTRACTOR WORK HOURS:** 7:30 am- 4:30 pm

**HOURS OBSERVED:** 7:30 to 10:30 am and 2:30 to 4:00 pm

**WEATHER:** Clear 41°F - 70°F

**VISITORS ON SITE:** Vinyard

**WORK DESCRIPTION:** April 11, 2011 RMCI forming sill wall on the north side of the channel from San Pedro Bridge to Sta. 21+30. Crews working on the WQS removing silt and taking out the rebar to clean up after the flooding on Thursday. Guzman working rough grade down to the BOP. PRS showed up but left the site early am to return tomorrow. Superior placed 100cy+ of shotcrete.



RMCI has begun removing silt (mud) and taking out the rebar from the WQS after the flooding last Thursday.



Superior has begun placing on the west side of the San Pedro. They worked Saturday finishing under the bridge and replacing the areas removed that had been damaged by flood waters.