



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/14/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, Superior, PRS
REPORT NO.	63	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 88 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 88 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 9:30 am and 2:00 to 4:00 pm

WEATHER: Clear 36°F - 63°F windy

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI poured the sill wall on the north side of the channel from the San Pedro Bridge to the east. They had Superior use their pump to place the material and RMCI crew finished the concrete. Contractor also working on the fine grade west of the WQS. Guzman continues to remove excess material and work rough grade. PRS had two iron workers on site. Superior on site to pour the sill wall but no shotcrete today due to high winds. RMCI Working on subgrade at WQS. At 11:45 am the Albuquerque Environmental Department issued a High Wind Event. The contractor stopped working at Noon.



RMCI crews finishing concrete on sill wall north side of the channel east side of the San Pedro Bridge.



PRS placing rebar up to the cattleguard. Superior should be ready to place shotcrete here tomorrow.