



# Daily Report

## HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/16/11 and 4/17/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Bixby, Advantage
REPORT NO.	65	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

**DAY 91 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)**

**DAY 91 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)**

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

WEATHER: Clear 47°F - 79°F Breezy on Sunday

HOURS OBSERVED: 8:00 pm to 2:00 am and 10:00 am to 2:30 pm

VISITORS ON SITE: Vinyard, Pat Conley, APD, Kurt W., COA  
James Gabriel (Inspector), Gas Co. of NM

**WORK DESCRIPTION:** Advantage closed Comanche at 9:00 pm on Saturday Night. RMCI began immediately by cutting the pavement and potholing for the waterline and gas line. Sometime after 2:00 am the police came by because of a complaint from a neighbor about the noise. RMCI explained that they had permits and would be working straight through to completion. No action was taken. The waterline must have been at a depth greater than 13' as it was not exposed during trenching for the 24" line. The gas line was exposed during potholing and was in conflict with the 24" line. Pat Conley was on site and worked with the contractor to change elevations to make a field fit. Contractor shall asbuilt. RMCI placed the 24" DI, the 3" DI, a sleeve to the median and Bixby placed 2 electrical lines. They had the COA inspector out and received an orange tag. Contractor backfilled and placed cold mix to patch. Advantage was notified at 4:30 pm on Sunday that the road was ready to open.



RMCI removing asphalt and trenching for the 24" DI. Sat. night



On the right is Bixbys electrical line. RMCI placed the 24" DI about center and the 3" DI and sleeve is in the left trench.