



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/18/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, Superior, PRS
REPORT NO.	66	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 92 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 92 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 9:30 am and 2:00 to 3:00 pm

WEATHER: Clear 51°F - 81°F Breezy

VISITORS ON SITE: Vinyard

WORK DESCRIPTION: RMCI crews off today because of weekend work. Guzman continues to work rough grade to the BOP. They moved out their excavator today. PRS on site moving mats from the north side of the channel to the south side for accessibility. Superior placed 120 CY of shotcrete today.



Superior placed 120 CY today.