



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/19/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian, Superior
REPORT NO.	67	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 93 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 93 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 7:30 to 10:00 am and 1:00 to 3:00 pm

WEATHER: Clear 51°F - 75°F Breezy

VISITORS ON SITE: Vinyard, Jeff Hart COA, George Site SW, Alan SEC, weekly progress meeting

WORK DESCRIPTION: RMCI stripping forms and fine grading at the channel and the WQS. Guzman continues to rough grade from 11+00 to BOP. PRS not on site. Superior Placed 80 CY of shotcrete and will be off until more channel is graded and rebar placed.



RMCI stripped forms and cleaning up sill wall for rubbed finish located east of San Pedro on the north side of the channel.