



Daily Report

HAHN ARROYO PROJECT - PHASE 1 - 2011

REPORT DATE	4/22/11	PRIME CONTRACTOR	RMCI
COA PROJ. NO.	527481	SUB-CONTRACTORS	Guzman, Advantage, Cartesian
REPORT NO.	70	PROJECT MANAGER	Jim Spinello
AMAFCA PROJ. NO.	400 154001	OTHER INSPECTOR(S)	Rhonda Hice

DAY 96 OF 247 CALENDAR DAYS (CO #2 added 7 Cal Days)

DAY 96 OF 127 CALENDAR DAYS BID LOT NO. 2 (CO #2 added 7 Cal Days)

CONTRACTOR WORK HOURS: 7:30 am- 4:30 pm

HOURS OBSERVED: 8:00 to 10.30 am

WEATHER: Clear 52°F - 78°F Breezy

VISITORS ON SITE: None

WORK DESCRIPTION: RMCI continues to place embeds at the WQS. Crews working on fine grade west of the WQS. The 1:00 pour has been called off for today. Guzman is off today. PRS was not on site. Superior cleaning splatter under the bridge. NO shotcrete today.



Superior cleaning splatter at the abutments



RMCI placing embeds at WQS